

Kingsgate Place Office Development

Project status report | 2026-Q1 | 2026-03-27

Report ID	PSR-2026-03	Status	On Track
Prepared by	Siobhan Carter	Sponsor	Tom Ashworth, Development Director, Aldermoor Estates

1. Executive summary

At the end of its second quarter on site, Kingsgate Place is on programme. The secant pile wall around the basement is complete, and bulk excavation has reached formation level on the southern half of the site. Piling in the north-east corner hit the foundations of former Victorian warehouses and a disused culvert that the site investigation had not shown. The rig was moved to other areas while these were broken out, so the overall programme lost no time, but the breakout is being paid on dayworks. Groundwater is about 1.5 metres higher than the site investigation predicted, and four more deep wells have been installed. Steel fabrication drawings are 80% approved, and first steel is due on site on 18 May.

2. Progress this period

- Secant pile wall complete: 214 piles. The final pile was cast on 6 March after the obstruction breakout.
- Bulk excavation to formation level on grids A-F; the first basement raft pour is booked for mid-April.
- Tower crane TC1 erected and passed its thorough examination on 9 February.
- Oversail licence with Corn Exchange Chambers signed in January.
- Curtain wall visual mock-up panel ordered from Vitrana Facades for May.

3. Milestones

Milestone	Owner	Due	Status	Comment
Tower crane TC1 erected		6 February 2026	Closed	Thorough examination passed 9 Feb.
Secant piling complete	Gareth Pryce	2026-02-27	done	Final pile cast 6 Mar; resequencing absorbed the delay.
Basement raft pour 1	Gareth Pryce	2026-04-17	Started	Reinforcement fixing under way.
Steel fabrication drawings approved	Amrita Sandhu	2026-04-03	WIP	80% approved.
Curtain wall visual mock-up	Amrita Sandhu	2026-05-29	Not started	Panel on order.

4. Financial position

Measure	Amount	Notes
Approved budget	£49,200,000	Contract sum under the design and build contract signed September 2025.
Spend to date	£8,750,000	18% of approved budget
Spend this period	£5,230,000	
Variance	£40,450,000	Under budget
Forecast at completion	£49,200,000	Assumes obstruction costs stay within the substructure allowance.

5. Key risks

ID	Risk	Owner	Score	Mitigation
R-001	Unrecorded below-ground obstructions in the north-east corner	Gareth Pryce	16	Probing ahead of the piling rig; rig resequenced to other areas while obstructions were broken out on dayworks.
R-002	Groundwater higher than the site investigation predicted	Gareth Pryce	12	Four additional deep wells installed. Dewatering switched off once the basement raft and walls were complete in May.
R-006	Substation energisation date not confirmed by the network operator	Liam O'Connor	12	Temporary generator strategy costed for commissioning; monthly escalation through the client's utilities adviser.

6. Issues and decisions required

- Carried over, per last month.
- The network operator has still not confirmed an energisation date for the new substation.

7. Focus for next period

- Pour the basement raft and start the core walls.
- Receive first steel on 18 May and start frame erection from grid A.
- Build and present the curtain wall visual mock-up to the planning officer.

Prepared by Siobhan Carter | PSR-2026-03 | issued 2026-03-27