

PROJECT STATUS MEMORANDUM

TO:	Aldermoor Estates project board, Employer's agent
FROM:	Siobhan Carter
DATE:	26/06/2026
RE:	KINGSGATE PLACE OFFICE DEVELOPMENT - 2026-Q2 status (Critical)
REF:	PSR-2026-06

1. Executive summary

Kingsgate Place is red this quarter. First steel from Brennan Steel Fabrications arrived five weeks late because the mill ran short of heavy column sections. The frame is now five weeks behind the erection programme, which puts the June 2027 practical completion date at risk. Vitrana Facades, the curtain wall subcontractor, has asked for accelerated payment terms and missed a payment to its extrusion supplier in May, and we are treating this as financial distress. The client approved a recovery plan on 12 June. It uses contingency to fund weekend erection shifts and a longer mobile crane hire, and aims to top out the frame by 11 September. The basement structure is complete and dewatering has been switched off.

2. Progress this period

- Basement raft, walls and ground-floor slab complete; dewatering switched off on 29 May.
- First steel delivered on 22 June against a planned 18 May; erection started on grid A the same week.
- Second curtain wall visual mock-up approved on 19 June with a deeper fin profile.
- Recovery plan approved by the client: weekend erection shifts, a second mobile crane, and floors 1-6 erected first.

3. Milestones

Milestone	Owner	Due	Status	Comment
Basement structure complete		29/05/2026	Closed	
First steel delivery	Siobhan Carter	2026-05-18	At Risk	Arrived 22 Jun.
Curtain wall visual mock-up	Amrita Sandhu	29/05/2026	Complete	Second mock-up approved 19 Jun.
Steel frame topping out	Gareth Pryce	07/08/2026	At Risk	Recovery plan target 11 Sep.
Curtain wall installation start	Amrita Sandhu	17/08/2026	pending	

5. Key risks

ID	Risk	Owner	Score	Mitigation
R-003	Structural steel delivered late by Brennan Steel Fabrications	Siobhan Carter	20	Recovery plan approved 12 June: weekend erection shifts, a second mobile crane, and columns resequenced so floors 1-6 could be erected first.
R-004	Curtain wall subcontractor in financial distress	Rukayat Okafor	15	Project bank account in place from July; vesting certificates held for units fabricated off site; parent company guarantee requested.
R-012	Facade visual mock-up rejected under the planning condition	Amrita Sandhu	12	Deeper fin profile approved at the second mock-up on 19 June; planning condition 14 discharged in July.

ID	Risk	Owner	Score	Mitigation
R-010	Anchor tenant change requests on levels 7-10	Amrita Sandhu	9	Two of five changes instructed with agreed costs; three still with the client for review.

6. Issues and decisions required

- Awaiting confirmation from the infrastructure team on the
- Vitrana Facades' finances are a threat to the whole envelope package; a project bank account is being set up.
- Lorimer Hale LLP has raised five change requests for levels 7-10. None has been priced yet.

7. Focus for next period

- Run weekend erection shifts through August and top out by 11 September.
- Open the project bank account for Vitrana and take vesting certificates for units fabricated off site.
- Price the Lorimer Hale change requests and put them to the client.

Prepared by Siobhan Carter | PSR-2026-06 | issued 26/06/2026