

KGP-25 / PSR-2026-09

kingsgate place office development

Reporting period	2026-Q3	Report date	18-Sep-26
Overall health	Yellow	Prepared by	Siobhan Carter
Client	Aldermoor Estates Ltd	Project manager	Siobhan Carter

1. Executive summary

The project is back to amber. The steel frame topped out on 4 September. The recovery plan won back two of the five weeks lost, so practical completion is now forecast for 16 July 2027, three weeks after the contract date of 25 June 2027. The substructure final account was agreed in August and closes above its line budget because of the obstruction breakout and the extra dewatering. It is the only cost line forecast to overrun. Vitrana Facades is now paid through a project bank account, and curtain wall installation started on level 1 on 7 September. The main risk to the new date is a shortage of MEP second-fix labour over the winter.

2. Progress this period

- Steel frame topped out on 4 September, a week ahead of the recovery plan target.
- Substructure final account agreed with Groundline on 21 August.
- Curtain wall installation started on level 1 on 7 September; 38 of 612 units installed.
- MEP first fix under way on levels 1-3; riser modules for levels 4-11 ordered prefabricated.
- Two of the five Lorimer Hale change requests instructed with agreed costs.

3. Milestones

Milestone	Owner	Due	Status	Comment
Steel frame topping out	Gareth Pryce	2026-08-07	Completed	Topped out 4 Sep.
Curtain wall installation start	Amrita Sandhu	17-Aug-26	Re-baselined	Started 7 Sep on level 1.
MEP first fix levels 1-5		30-Oct-26	WIP	
Substation energisation	Liam O'Connor	20-Nov-26	Not started	Date still unconfirmed by the network operator.
Building watertight	Gareth Pryce	29-Jan-27	Not started	
Practical completion	Siobhan Carter	25-Jun-27	NS	Forecast 16 Jul 2027.

4. Financial position

Measure	Amount	Notes
Approved budget	49,200,000 GBP	Includes the substructure final account agreed on 21 August.
Spend to date	25,120,000 GBP	51 pct of approved budget
Spend this period	8,730,000 GBP	
Variance	24,080,000 GBP	Under budget
Forecast at completion	49,620,000 GBP	Excludes liquidated damages and the unpriced tenant changes.

5. Key risks

ID	Risk	Owner	Score	Mitigation
R-003	Structural steel delivered late by Brennan Steel Fabrications	Siobhan Carter	20	Recovery plan approved 12 June: weekend erection shifts, a second mobile crane, and columns resequenced so floors 1-6 could be erected first.

ID	Risk	Owner	Score	Mitigation
R-004	Curtain wall subcontractor in financial distress	Rukayat Okafor	15	Project bank account in place from July; vesting certificates held for units fabricated off site; parent company guarantee requested.
R-009	MEP second-fix labour shortage over the winter	Liam O'Connor	12	Second electrical subcontractor gang being procured; prefabricated riser modules to reduce on-site labour.
R-006	Substation energisation date not confirmed by the network operator	Liam O'Connor	12	Temporary generator strategy costed for commissioning; monthly escalation through the client's utilities adviser.

6. Issues and decisions required

- The employer's agent rejected the extension-of-time claim for the steel delay, so liquidated damages apply to the three-week slip unless more time is recovered.
- Building control has not yet approved the revised slab-edge fire-stopping detail.
- Carried over, per last month.

7. Focus for next period

- Close the envelope up to level 6 by the end of November.
- Bring in a second electrical subcontractor gang before second fix starts in November.
- Escalate the substation energisation date through the client's utilities adviser.

Prepared by Siobhan Carter | PSR-2026-09 | issued 18-Sep-26